



Malmö 2023-01-31

Fortsatt arbete på NCC Flow

NCC:s arbete på Flow Hyllie är åter igång i full styrka efter ett något lugnare tempo under jul- och nyårsveckorna. Våra arbeten med grunden har fortgått enligt plan och vi planerar att under v.5-8 dra upp spanten ur marken runt om vår arbetsplats. Detta kan eventuellt medföra en högre ljudnivå men arbetet kommer dock begränsas till våra ordinarie arbetstider. Under helgen v.7 kommer även vår befintliga kran på Hyllie Boulevard att demonteras, denna kommer därefter att ersättas med en större kran som kommer att resas på samma plats. Resningen av den nya kranen kommer att ske under v.10 och detta kommer att innebära en del tunga transporter. När denna är på plats kommer montaget av vår prefabricerade betongstomme att inledas v.11 och även detta kommer att innebära en del tunga transporter på Hyllie Boulevard. Stommontaget uppskattas pågå till och med September.

Det som händer på arbetsplatsen under den närmaste tiden är:

- Spontdragning
- Kranresning
- Montage av prefabricerad stomme

Om Ni har frågor eller synpunkter under produktionen ber vi Er vänligen att vända er till platsledningen via mailadressen; info.flowhyllie@ncc.se

För mer information om projektet, besök vår hemsida; <https://flowhyllie.se>

Med vänliga hälsningar,
Platsledningen, Flow Hyllie





Malmö 2023-01-31

Continued work on NCC Flow

NCC's work at Flow Hyllie is back in full swing after a somewhat slower pace during the Christmas and New Year's weeks. Our work on the foundation has continued according to plan and we plan to pull out the support structures of the ground around our work site during weeks 5-8. This could potentially result in a higher noise level, but the work will be limited to our regular working hours. During the weekend of v.7 our existing crane on Hyllie Boulevard will also be dismantled, it will then be replaced with a larger crane which will be assembled at the same location. The assembling of the new crane will take place during week 10 and this will involve some heavy transports. Once this is in place, the assembly of our precast concrete structure will commence in week 11 and this will also involve some heavy transports on Hyllie Boulevard. It is estimated that the assembly of the structure will last until September.

What will be happening on site in the near future is:

- Pull out of support structures
- Crane lifting
- Assembly of prefabricated frame

If You have any questions or comments during production, please contact the site management team via email; info.flowhyllie@ncc.se

For more information about the project, please visit our website; <https://flowhyllie.se>

Kind regards,
Site Management, Flow Hyllie

