

Informationsbrev

Malmö, 2023-05-10



Fortsatt arbete på NCC Flow

Stommontaget är i full gång och den prefabricerade fasaden börjar komma på plats, tegelfasaden på de två lägsta våningsplanen kommer att muras på plats i ett senare skede. Under v. 21 kommer E.ON att påbörja arbetet med ingrävning av fjärrvärme, detta kommer innebära markarbeten vid Cyklopgatan. Våra invändiga arbeten har påbörjats på de lägre våningsplanen. Efter att ha varit en mindre mansstyrka under våren kommer vi nu återigen börja manna upp i takt med att de invändiga arbetena tar fart med fler moment på flera plan. Detta innebär att det kommer bli mer aktivitet på och omkring arbetsplatsen framöver.

Det som händer på arbetsplatsen under den närmaste tiden är:

- Mindre gjutningar (v.19 - v.48)
- Stomkomplettering med gipsinnerväggar (start v. 20)
- Installationsmontage (start v. 20)
- Ingrävning av fjärrvärme (v. 21 - 24)
- Montage av prefabricerad stomme (v.11 - 37)

Om Ni har frågor eller synpunkter under produktionen ber vi Er vänligen att vända er till platsledningen via mailadressen; info.flowhyllie@ncc.se

För mer information om projektet, besök vår hemsida; <https://flowhyllie.se>

Med vänliga hälsningar,
Platsledningen, NCC Flow Hyllie

Information letter

Malmö, 2023-05-10



Continued work on NCC Flow

The frame structure assembly is in full swing and the prefabricated facade is starting to come into place, the brick facade on the two lowest floors will be bricked on site at a later stage. During week 21, E.ON will begin the work to provide district heating, this will involve groundwork at Cyklopgatan. Our interior work has started on the lower floors. After having been a smaller crew during the spring, we will now once again begin to man up as the interior work takes off with more steps on several floors. This means that there will be more activity on and around the site in the future.

What is happening on the site in the near future is:

- Smaller castings (week 19 - week 48)
- Frame completion with plaster interior walls (start week 20)
- Installation assembly (start week 20)
- Digging in district heating (week 21 - 24)
- Assembly of prefabricated frame (v.11 - 37)

If You have any questions or comments during production, please contact the site management team via email; info.flowhyllie@ncc.se

For more information about the project, please visit our website; <https://flowhyllie.se>

Kind regards,

Site Management, NCC Flow Hyllie